BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Consultancy services for detailed Project Report, Field survey, General Report, Basic Drawing, Technical report, Detailed Drawing, Detailed Estimate for Improvements to roads, drains and other developmental works in ward No 02 & 03 under road development head in chief Minister Nava Nagarothan grants of yelahanka Division (Package -01)
2	Sanctioned Estimate No. And Date	JOB NUMBER 003-20-000085
3	Name of the Contractor	Sri Kotresha H (Sri Sai Consultants)
4	Time Stipulated for Completion of work	2weeks
5	Date of Commencement	7/11/2019
6	Date of Completion:	23/11/2019
7	Measurment Recorded	29/02/2020
	M.B No	2154
	Page No	215396 to 215395
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJNIKANTH MALLI
	2) Asst. Engineer	CHANDRAKANTHARAJU-P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
890000/-	890000/-	—	—	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಪ.ಪಾ.ಆಂ.ಪ. ಬೆಂಗಳೂರು - 560064

Scanned with CamScanner